Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No. First and Final Date.....2014

Division: **Byatarayanapura** Sub-Division: **Kodigehalli sub division**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code:** 008-12-000061

Schedule Docket No. Head of Account: Est.Cost: 10.00 Lakhs D.R.No. :

Name of Work (as per sanctioned estimate: **Construction of culverts in main Roads and Cross Roads in Maruthinagara and Bhadrappa Layout in ward No 8 Kodigehalli Sub Division.**

Name of Contractor and Full Address: **Sri. C.NARASARAJU, Contractor, 256, CHURCH ROAD DEVI NAGAR, Bangalore.**

Reference to Agreement No.EE/BTP/BBMP/E-PMT/ /2013-14 Date:

Certified that the measurements were taken by me on and recorded of Pages measurement Book No. and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of work and the contractor has not previously received any advance on this security. These materials are of imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Office

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of
   b. Payments Now made: cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

BTK	965360=00
IT	9654=00
VAT	38614=00
FS2	53095=00
LWF	9654=00
CESS	965=00
Roy	6793=00
Total deduction	118775=00
By cheque	846585=00

Total amount adjusted -

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

(For use in the Office)

Stamp

965360=00
118775=00
846585=00

Executive Engineer

Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate	Unit
1	Earth work excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cu.
2	Providing and laying in position plain cement concrete of mix M7.5 with OPC cement @ 180 Kgs using 40mm and down size graded granite metal, corse aggregates @ 0.85 cum and fine aggregtes @ 0.58cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing and laying in position plain cement concrete of mix M15 with cement @ 240 kgs with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459 cum wuth superplastisier @ 3lts confirming to IS 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, wall (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
8	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery etc complete as per specifications and directions of engineer in charge of the work	Qtl
	Total	

Certificate

1 Certified that the above work done satisfactory and no materials issued from departmentally

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	163.8	85.0	13923.00	163.80	13923.00	
-	-	21.06	4200.0	88452.00	21.06	88452.00	
-	-	84.24	4250.0	358020.00	84.24	358020.00	
-	-	140.4	75.0	10530.00	140.40	10530.00	
-	-	9.36	4400.0	41184.00	9.36	41184.00	
-	-	97.5	271.2	26442.00	97.50	26442.00	
-	-	35.1	5500.0	193050.00	35.10	193050.00	
-	-	31.59	7400.0	233766.00	31.59	233766.00	
				965367.00		965367.00	

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka T B.B.M.P.,
Bangalore.